

NM v Aamodt Settlement Implementation major task list

a. Decree/Notice tasks	Due date	reference	Status
i. Settlement Agreement conformation	September 15, 2017	Act Section 623 (a)(2)(A)&(B)	ongoing
ii. City of Santa Fe/Tesuque Agreement	June 5, 2011	Cost Sharing and Syatem Intgration Agreement 3.6.1	ongoing
iii. State Legislation	Prior to final decree (December 15, 2012)	SA 9.4.1; Act Section 623 (a) (2) (E) = Sept. 15, 2017	ongoing
iv. Acquisition/Transfer of water, TOW	September 15, 2017	SA 9.8; Act Section 623 (a) (2) (E)	ongoing
v. Acquisition/Transfer of water, Nambe	ambiguous but before September 15, 2017	SA 9.8; Act Section 623 (a) (2) (E)	
vi. Pueblo Economic Water Development Agreement and US/Nambe proposed Agreement	June 5, 2011	SA 2.7.1; 9.2	ongoing
vii. Administration Rules (model(s))	within 12 months of enforcement date (partial final decree entry)	SA 5.8.1	
viii. Historical Water Supply Study	within 8 months of enforcement date (partial final decree entry)	SA 5.8.2	
ix. Entry of Partial Final Decree and Interim Administrative Order	September 15, 2017	SA Act Section 623 (a) (2) (G)	ongoing
x. Entry of Final Decree	December 15, 2012	SA 10.1; Act Section 623 (a) (2) (H)=Sept. 15, 2017	ongoing
xi. Execution of Waivers and Releases	September 15, 2017	Act Section 623 (a) (2) (I)	ongoing
xii. Appropriation of Funds	9/15/2017 except RWS funds	Act Section 623 (a) (2) (E)	ongoing
xiii. Secretarial Notice	September 15, 2017	Act Section 623 (a) (1)	ongoing
b. Pipeline tasks			
i. San Juan Chama contract	September 15, 2017	SA 9.8; Act Section 623 (a) (2) (E)	ongoing
ii. Regional Water Authority Formation	February 5, 2011	SA 9.5.1	ongoing
iii. Cost Sharing and System Integration Agreement	June 5, 2011	SA 9.1.1	
iv. 611 (d) (1) (B) Agreement			

v. 612 Operating Agreement	Within 180 days of Record of Decision or completion of final design	Act Section 612 (a)	
vi. Rights-of-Way			ongoing
vii. Environmental Compliance			ongoing
viii. Final Project Design			
ix. Construction			